Date	Fairlane Center Buildings (FCS/FCN), Location	Sample ID	Copper (mg/L)	Lead (mg/L)
10/10/2023	FCS, Cafeteria Pepsi machine, water dispenser (lead/copper only)	FCS-76	0.009	<0.0010
10/10/2023	FCS, WBFS, by room 180D and Mens/Womens restroom (lead/copper only)	FCS-77	0.36	<0.0010
10/10/2023	FCS, SF in room 152A, by COB Dean's Office (lead/copper only)	FCS-78	0.39	<0.0010
10/10/2023	FCS, Quad D 2nd floor SF (lead/ copper only)	FCS-79	0.38	<0.0010
10/10/2023	FCS, Water dispenser (cold water) in CEHHS Lounge, by room 255 (lead/ copper only)	FCS-80	<0.0010	<0.0010
10/10/2023	FCS, Short DF by room 2005-Mens restroom (lead/ copper only)	FCS-81	0.17	<0.0010
10/12/2023	FCN, Tall DF by room 105 (lead/copper only)	FCN-68	0.48	<0.0010
10/12/2023	FCN, SF in Mothers Room- 140 (lead/copper only)	FCN-69	0.5	<0.0010
10/12/2023	FCS, Tall DF by room 169 (lead/copper only)	FCN-70	0.39	<0.0010
10/12/2023	FCN, Tall DF by room 217 (lead/ copper only)	FCN-71	0.58	<0.0010
10/12/2023	FCN, Short DF by room 229 (lead/ copper only)	FCN-72	0.35	<0.0010
10/12/2023	FCN, Short DF by room 230 (lead/ copper only)	FCN-73	0.65	<0.0010
12/13/2024	FCS, ADA DF adjacent to 2nd floor elevators (lead/copper only)	FCS-82	0.22	<0.0010
12/13/2024	FCS, ADA DF adjacent to rooms 265/2005 (lead/copper only)	FCS-83	0.26	<0.0010
12/13/2024	FCS, ADA DF adjacent to room 1004 (lead/copper only)	FCS-84	0.32	<0.0010
12/13/2024	FCS, Tall DF adjacent to room 1003 (lead/copper only)	FCS-85	0.18	<0.0010
12/13/2024	FCS, Tall DF by room 165 (lead/ copper only)	FCS-86	0.2	<0.0010
12/13/2024	FCS, Tall DF by rooms 255/2006 (lead/copper only)	FCS-87	0.19	<0.0010
12/13/2024	FCN, ADA DF by rooms 105/104 (lead/copper only)	FCN-74	0.49	<0.0010
12/13/2024	FCN, SF in Mothers Room- 140 (lead/copper only)	FCN-75	0.49	<0.0010
12/13/2024	FCN, Tall DF by room 1024 (lead/copper only)	FCN-76	0.44	<0.0010
12/13/2024	FCN, Tall DF by room 2010 (lead/coppper only)	FCN-77	0.34	<0.0010
12/13/2024	FCN, Tall DF by room 229 (lead/copper only)	FCN-78	0.48	<0.0010
12/13/2024	FCN, Tall DF by room 142 (lead/coppper only)	FCN-79	0.31	<0.0010
	Action Level (EPA/ MDEQ)		1.3	0.015

SF = sink faucet

DF = drinking fountain

WBFS - Water Bottle Fill Station

Highlighted Orange = elevated above Action Level